


1682276

<p>commerce.wi.gov</p> 	<p><b>Pool Statement</b>  <b>Virginia Graeme Baker</b>  <b>Act</b></p>	<p>Safety &amp; Buildings Division          Inspection and Safety Support          Section          PO Box 7302          Madison, WI. 53707-7302          www.commerce.state.wi.us</p>
---	--	--

<p><b>Project:</b></p> <p>Name [REDACTED]</p> <p>Site ID [REDACTED]</p>	<p><b>Professional of Record</b></p> <p>Credential # 1029144</p> <p>[REDACTED]</p>	<p><b>Contractor</b></p> <p>BCR # [REDACTED]</p> <p>Name [REDACTED]</p>
<p>Reg Obj: 1231831 swimming          1231864 whirlpool</p>		<p>Tran # 1682276</p>

<p><b>Pool Consultant</b>          Donald M. Oremus          don.oremus@wis.gov          Office: 715-487-6123          Cell: 715-482-0293</p>	<p><b>COMPLIANCE DECLARATION:</b> An inspection was made to the above referenced regulated object for modifications in response to the Virginia Graeme Baker Act. There were no major discrepancies from the approved plans found at the time of inspection. (See Conditions). Contact DHS, or agent, to determine if the modifications to the pool warrant re-licensing.</p> <p>Signature <u><i>Donald M. Oremus</i></u> Date <u>10/13/10</u></p>
---	--

**This statement includes only the inspection of the pool components related to the Virginia Graeme Baker Act and does not include or imply that the pool structure or other pool/plumbing components were inspected for compliance with the Wis. Adm. Public Swimming Pool, Plumbing Code, or Health Code.**

**Conditions of approval to the attention of DHS representative prior to licensing:**

The maximum operating flow rate must be verified by representative of DHS so as not to exceed the maximum flow rate listed on the approved plan.

The maximum flow rate was determined by the pump model and pump curve verified by the corresponding pump model installed.

Inspection of the suction outlets was conducted with water in the basin. Photographs were provided prior to water in the pool of the suction inlets. The grates and any modifications to the drain sumps are believed to be as per the approved plan to the best of the department's knowledge.